



E. North Avenue - N. Humboldt Blvd. to N. Prospect Ave.

PROJECT UPDATE - OCTOBER 2, 2024

WORK CONTINUES ON SOUTHSIDE OF STREET, NORTHSIDE REMOVALS BEGIN WEEK OF OCTOBER 7

This week, work continues on the southside of the street on the curb, sidewalk ramps and bus boarding islands, with concrete pouring expected to occur on Friday, October 4.

Next week, work will continue on remaining southside items and concrete removals will begin on the northside of the street.

The week of October 14, the project anticipates the completion of the southside concrete work and to begin working on construction of the northside curb.

All work is subject to change based on weather, utility conflicts and material availability

DETOUR ROUTE



ADDITIONAL PAVING & RAMP WORK AT FARWELL INTERSECTION

Based on the condition of the pavement, the project will repave the intersection of E. North and N. Farwell avenues as part of its paving operation. This will be part of the existing paving operation for the project and will not add significant time to the project.

In addition to the paving work, the project will also replace noncompliant ADA curb ramps near this intersection on both the north and south sides of the street.

All together, this work will not add significant time to the project and **the project's anticipated completion date of mid- to late-November is still maintained.**

This additional work will provide a consistent experience for users of the street throughout the corridor.

PROJECT CONTACT & UPDATES

Sarah McClanahan, Marketing & Communications Officer

✉ smccla@milwaukee.gov

☎ 414-286-3318

The project team thanks you for your patience and cooperation throughout this project!



Subscribe for project updates at
[ENGAGE.MILWAUKEE.GOV/NORTH](https://engage.milwaukee.gov/north)

